

Radars HF - Milestone #1034

Instalación de Estaciones de TX

07/03/2017 06:13 PM - Ramiro Yanque

Status:	Closed	Start date:	11/13/2017
Priority:	Normal	Due date:	10/17/2018
Assignee:	Karim Kuyeng	Estimated time:	40.00 hours
Category:		Spent time:	78.00 hours
Target version:	HF Target 3		
Description			
Instalación de Estación de Transmisión			
Subtasks:			
Task # 1146: Instalación de Estación de TX Ica			Closed
Task # 1147: Prueba de PA Tx + ARR			Closed
Task # 1148: Caracterización de Amp. Viejos			Closed
Task # 1157: Viaje a Ica			Closed
Task # 1212: Cambio de atenuador de 10 dB a 1 dB en transmisor			Closed
Task # 1156: Instalación Estación de TX Sicaya			Closed
Task # 1045: Autorización TX - Sicaya			Closed
Task # 1353: Instalación en Sicaya			Closed
Task # 1493: Verificación de desfase en TX			Closed
Related issues:			
Follows (6 days) Task #1203: Primer compra en el extranjero		Closed	09/04/2017 11/06/2017

History

#1 - 07/05/2017 02:16 PM - Ramiro Yanque

- Due date changed from 09/21/2017 to 09/18/2017
- Start date changed from 09/11/2017 to 09/06/2017
- Follows Milestone #1033: Trabajos Adicionales Instalación estaciones de RX added

#2 - 08/09/2017 08:15 PM - Ramiro Yanque

- Due date changed from 07/27/2017 to 09/27/2017

#3 - 08/22/2017 10:02 PM - Ramiro Yanque

- Due date changed from 01/18/2018 to 11/09/2017

Instalación Sicaya

#4 - 10/16/2017 03:06 PM - Ramiro Yanque

- Tracker changed from Task to Milestone
- Subject changed from Instalación de Estación de TX to Instalación de Estación de TX Ica
- Parent task deleted (#1031)

#5 - 10/16/2017 03:10 PM - Ramiro Yanque

- Follows deleted (Milestone #1033: Trabajos Adicionales Instalación estaciones de RX)

#6 - 10/16/2017 03:10 PM - Ramiro Yanque

- Follows Task #1024: Compras en el Extranjero added

#7 - 10/16/2017 08:47 PM - Ramiro Yanque

- Precedes Task #1156: *Instalación Estación de TX Sicaya added*

#8 - 12/01/2017 09:44 PM - Ramiro Yanque

- Follows deleted (Task #1024: *Compras en el Extranjero*)

#9 - 12/01/2017 09:44 PM - Ramiro Yanque

- Follows Task #1203: *Primer compra en el extranjero added*

#10 - 12/01/2017 09:49 PM - Ramiro Yanque

- Subject changed from *Instalación de Estación de TX Ica* to *Instalación de Estaciones de TX*

#11 - 12/01/2017 11:29 PM - Ramiro Yanque

- Status changed from *New* to *In progress*

- Estimated time set to *40.00 h*

#12 - 05/15/2018 02:12 PM - Ramiro Yanque

- Target version set to *HF Target 1*

#13 - 08/29/2018 03:53 PM - Ramiro Yanque

- Target version changed from *HF Target 1* to *HF Target 2*

#14 - 08/29/2018 03:55 PM - Ramiro Yanque

- Assignee changed from *Alexander Valdez* to *Josemaría Gómez*

#15 - 08/29/2018 04:06 PM - Ramiro Yanque

- Assignee changed from *Josemaría Gómez* to *Karim Kuyeng*

#16 - 10/02/2018 07:32 PM - Josemaría Gómez

- Status changed from *In progress* to *Resolved*

Todas las estaciones de Tx han sido instaladas.

#17 - 10/04/2018 04:01 PM - Ramiro Yanque

- Target version changed from *HF Target 2* to *HF Target 3*

#18 - 11/15/2018 03:00 PM - Ramiro Yanque

- Status changed from *Resolved* to *Closed*